Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final Bill*** (For Other Works) SBR No: 44 Date. 20-2-2018

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 011-17-000001**

Schedule Docket No. Head of Account: **P-3167** **Est.Cost: 28.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements drain and Providing Covering slabs at Singapura Main Road I/F of Ward office in Ward No. 11, (Kuvempunagara) in Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Sri. N. Lokanathreddy, Contractor, # 05, 1st Main, 7th B Cross, Kaverinagara, 'A' Block, Kavalbyrasandra, Bangalore – 560 032.***

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/20(24194)/WO/36/2017-18** Date: **20.04.2017**

Certified that the measurements were taken by me on 5.12.2017 and recorded of **Pages 355553 to 355561** of measurement Book No. **3556/17-18** and that the work is satisfactorily executed.

N.L Reddy

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being .....percent Rs.....		
3) " Balance		
4) Deduct Payment:		
a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... adjusted towards cash advance recovery of	Amount	2643645-00
	IT-	26436-00
	Cess-	26436-00
	CBF-	2644-00
	LR-	33046-00
	Fine-	7500-00
	Adju.	96062-00
b. Payments Now made: cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.	Cheque	25,47,583-00
5) Balance being unpaid value of work done held in reserve.		
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.		
7) Net amount due to or from Contractor unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.		
Total amount adjusted -		

N.L Reddy

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness
1.
2. N.L Reddy
Dated Signature of Contractor
Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

Initials of Officer making payment

(For use in the Office)

ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ. 26,43,645-00
ಗಳನ್ನು ಪಾವ್ತಿ ಮಾಡಿದೆ : ಇದರಲ್ಲಿ ರೂ. 96062-00
ಮುಜಾರಾತಿ ಮಾಡಿಕೊಂಡು ಉಳಿದ ಮೊಬಲಗು 25,47,583-00
Rs: Twenty five lakhs forty seven thousand five hundred eighty three only
ಚೆಕ್ ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

Stamp

ಲೆಕ್ಕಾಧೀಕ್ಷಕರು

Executive Engineer
ಕಾ. ಪಾ. ಇ.

26/02

Sl. No.		Unit
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Providing and laying in position plain cement concrete of **mix 1:4:8 with OPC cement @ 180 kgs with 40mm** and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC) for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 (1:1.5:3) for raft foundation, column footing, main and secondary beams etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 **TMT Bars FE 500** etc complete as per specifications and directions of engineer in charge of the work	Tonne
5	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for **vertical surface such as walls** at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
6	Providing **precast slab of 100mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge- Data rate	Sqm
7	Providing **precast slab of 250mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc.,complete as per the direction of engineer in charge- Data rate	Sqm
8	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc complete as per specifications and directions of engineer in charge of the work	Nos
9	Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after throughtly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work	Sqm
10	Providing and applying spray painting in two coats (Excluding priming coat) over concrete / masonry / asbestos cement sheet / / plastered surfaces with lat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work	Sqm
	Total	

CERTIFICATE :

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	330.56	183.92	60797.00	330.56	60797.00	
-	-	48.87	4837.35	236401.00	48.87	236401.00	
-	-	123.57	6040.76	746457.00	123.57	746457.00	
-	-	8.65	56598.82	489580.00	8.65	489580.00	
-	-	951.20	292.61	278331.00	951.20	278331.00	
-	-	304.80	1679.00	511759.00	304.80	511759.00	
-	-	21.00	4889.25	102674.00	21.00	102674.00	
-	-	671	306.00	205326.00	671.00	205326.00	
-	-	135.90	25.75	3499.00	135.90	3499.00	
-	-	135.90	64.91	8821.00	135.90	8821.00	
				2643645.00		**2643645.00**	